

INFRASTRUCTURE DEVELOPMENT AUTHORITY, PATNA

WORK STATUS :- ON GOING PROJECTS

Date- 31.12.2020

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
BIADA, Patna Projects								
1	Construction of Storm water Drainage at I/A & EPIP Hazipur.	E.E.- Chandan Kumar Singh Agency- M/s Anand Consultant Patna Consultant Name- M/s Shiva Consultancy Services (P) Ltd., New Delhi. A.E.- Manoj Singh/Tryakshar J.E- Amit Devendra Singh, Sharda Suman, Dipu Kumar	1649.00	1772.40	31.07.15	30.01.17	संवैदक को दिनांक 04.09.17 एवं रूपांकण परामर्शी को दिनांक 16.01.18 को कालीकृत किया गया है। अवशेष कार्य हेतु रूपांकण परामर्शी द्वारा प्रस्तुतीकरण दिया गया है। रूपांकण परामर्शी का चयन प्रक्रियाधीन है।	25%
2	Construction of boundary wall AT Industrial Area, Fatuha	E.E.- Jai Bahadur Singh Agency Name - Rana Construction, Patna Consultant Name- In-house. A.E - Dhananjay Kumar J.E- Pankaj Mani Singh	326.48	300.47	20.03.20	19.07.20	जमीन विवादित है। बियाडा, पटना को जमीन के डिमारकेशन हेतु पत्र निर्गत किया गया है।	0%

Handwritten signature
E.E. (P.O.A.)

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
Industry Department Projects								
3	Construction work of Advance Design and Development of Tool Room Centre Building CEPET, Hajipur.	E.E.- Jay Bahadur Singh Agency Name - M/s Devendra & Devendra Shelter's pvt. Patna Consultant Name- M/s Kapoor & Associates, Patna. A.E - Manoj Kumar/Tryakshar J.E- Avinash Kumar	477.20	386.61	06.02.18	05.06.19	Machine installation by cipet to be done. Electrical panel installation work in Progress. Civil work completed.	92%
4	सीपेट, औद्योगिक क्षेत्र हाजीपुर में 100 छात्राओं के डोरमेट्री टाईप छात्रावास का निर्माण कार्य	E.E.- Jai Bahadur Singh Agency Name - M/s Highway Construction Co., Jharkhand. Consultant Name- Choudhary Kumar Consultant pvt. Ltd., Patna A.E - Manoj Kumar/Madhukunj Kumar J.E- Avinash Kumar, Dipu Kumar	572.48	390.05	20.07.19	19.04.20	1st, 2nd and 3rd floor brick work in completed. Ground Floor and first floor Plaster work in progress. Wooden frame and window grill work in progress.	70%
5	रोहतास इन्डस्ट्री लि0 सुअरा अवस्थित भूमि के चारदीवारी के निर्माण कार्य।	E.E.- Jai Bahadur Singh Agency Name - M/s pramod Kumar, Rohtas. Consultant Name- In House. A.E - Ramchandra Pd. Singh/Tryakshar J.E- Abdhesh Kumar/Dipu Kumar	572.00	456.59	14.09.18	13.06.19	4112.2 meter Total. 1865 meters Boundary wall work in progress. Work Stopped Due to Encroachments.	40%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
6	जिला उद्योग केन्द्र के भवन निर्माण कार्य, सीवान	E.E.- Jai Bahadur Singh Agency Name -Rama Jee Mishra & Co. Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Amit Kumar/Tryakshar J.E- Avinash Kumar/Dipu Kumar	193.68	187.17	06.03.19	05.11.19	Building work completed. Boundary wall completed. Dismantal work Remaining.	92%
7	जिला उद्योग केन्द्र के भवन निर्माण कार्य, बेगुसराय	E.E.- Chandan Kumar Singh Agency Name -M/s Agni Kumar Singh Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Manoj Kumar/Tryakshar J.E- Gulam Sarwar/Dipu Kumar	193.68	163.96	06.03.19	05.11.19	All work completed except site disposal of old building debris. Building Inagurated on 22.09.2020	100%
8	जिला उद्योग केन्द्र के भवन निर्माण कार्य, मधुबनी	E.E.- Chandan Kumar Singh Agency Name -M/s Dilip kumar Mishra Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Atiquir Rahman/Tryakshar J.E- Hari shankar Jha/Dipu Kumar	193.68	176.25	09.03.19	08.11.19	Building Work Completed. Site Development work pending due to old building not handed over by GM for demolition.	95%

[Handwritten Signature]

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
9	जिला उद्योग केन्द्र के भवन निर्माण कार्य, मुँगेर	E.E.- Jai bahadur Singh Agency Name -Lal Rupak Singh Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Santosh Kumar/Tryakshar J.E- Nilesh Kumar/Dipu Kumar	193.68	153.96	26.06.19	25.02.20	Work not Started due to Land Not Make available by DIC Munger.	0%
10	जिला उद्योग केन्द्र के भवन निर्माण कार्य, मुजफ्फरपुर	E.E.- Chandan Kumar Singh Agency Name- Amresh Kumar Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Manoj Singh/Madhukunj Kumar J.E- Sudhir Kumar, Abhay Kumar	193.68	175.57	28.06.19	27.02.20	Building work completed & Handed Over to GM dated 06.08.2020 Site Development work Pending due to old building not handed over by GM for demoliation	98%
11	जिला उद्योग केन्द्र के भवन निर्माण कार्य, गया।	E.E.- Jai Bahadur Singh Agency Name- Praveen Kumar, Jahanabad. Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Ramchandra Pd. Singh/Tryakshar J.E- Santosh Kumar Srivastav/Dipu Kumar	193.68	149.46	16.07.19	15.03.20	Ground floor Brick Work completed. First floor brick work is in progress. Electrical & PHE is in progress. Plaster work in progress.	68%
12	जिला उद्योग केन्द्र के भवन निर्माण कार्य, दरभंगा।	E.E.- Chandan Kumar Singh Agency Name- Avaneesh Enterprises, Gaziabad. Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Atiqur Rahman/Tryakshar J.E- Manoj Kumar Paswan/Dipu Kumar	193.68	174.58	31.07.19	30.03.20	Building work completed. Rectification work in Progress. Site Development work in Progress.	95%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
13	Construction of CFC Building at 2nd floor, Upendra Maharathi, Patna	E.E.- Chandan Kumar Singh Agency Name -M/s Niranjana Kumar, Patna Consultant Name- Kona Enterprises patna A.E - Vimal Kumar, Madhukunj Kumar J.E- Sudhir Kumar Rajak, Vikash Kumar	40.00	19.44	22.09.20	21.01.21	Brick work in progress.	5%
14	Construction of CFC Building at Rural Haat, Khadi Board, Hatiya Road, Bhagalpur	E.E.- Chandan Kumar Singh Agency Name -Ajay Kumar Choudhary, Bhagalpur Consultant Name- Kona Enterprises patna A.E - Santosh Kumar J.E- Syed Raji Ahmad, Abhay Kumar Rania	35.00	31.97	14.12.19	13.05.20	Work has not been started by contractor due to land not made available by CFC Letter has been given to Director UMSAS to provide land.	0%
15	Construction of Building for Design Studio and Product Development Center at Jagdishpur, Bhagalpur	E.E.- Chandan Kumar Singh Agency Name - M/s Eclat Enterprises, Patna Consultant Name- Space Ace, Haryana A.E - Santosh Kumar J.E- Sharda Suman	28.82	21.56	24.09.20	23.02.21	Foundation work completed. Structure work in progress.	20%
16	Construction of Dye House at Katoria, Banka	E.E.- Chandan Kumar Singh Agency Name -M/s Eclat Enterprises, Patna Consultant Name- Kona Enterprises patna A.E - Santosh Kumar J.E- Syed razi Ahmad	16.31	12.72	24.09.20	23.01.21	Foundation work completed.	10%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
17	Construction of CFC Building at Rosera, Samastipur	E.E.- Jai Bahadur Singh Agency Name -Jeewan Kishore Singh, Samastipur Consultant Name- In-House A.E - Atiquir Rahman, Madukunj Kumar J.E- Shahadat Hussain, Kumod Kumar Sharma	40.00	31.71	26.05.20	25.09.20	Brick work up to Roof Level Completed.	25%
18	जिला उद्योग केन्द्र के पुराने भवन के जिर्णोद्धार कार्य, मधेपुरा	E.E.- Chandan Kumar Singh Agency Name - Surya Narayan Choudhary, Saharsa Consultant Name- M/s AKS Design, Patna A.E - Manoj Kumar/Tryakshar J.E- Sharda Suman, Vikash kr.Gupta	72.83	62.49	26.06.19	25.10.19	Work Stopped by Contractor due to non availability of fund. Contractor bill payment pending due to non-availability of fund.	95%
19	जिला उद्योग केन्द्र के पुराने भवन के जिर्णोद्धार कार्य, खगड़िया	E.E.- Chandan Kumar Singh Agency Name - Surya Narayan Choudhary, Saharsa Consultant Name- M/s AKS Design, Patna A.E - Santosh Kumar/Tryakshar J.E- Nilesh Kumar	74.13	63.56	26.06.19	25.10.19	Putty work, Data Lan work, Fall celing work, Outer putty work completed. Furniture Installed. Work Stopped by Contractor due to non availability of fund. Contractor bill payment pending due to non-availability of fund.	50%
20	किशनगंज में रिलिंग यूनिट के स्थापना के लिए भवन निर्माण का कार्य।	E.E.- Chandan Kumar Singh Agency Name - Excellent construction, Katihar. Consultant Name- M/s KONA Enterprises, Patna A.E - Mukesh Kumar/Tryakshar J.E- Gulam Sarwar/Vikash kr. Gupta	156.45	127.51	30.05.19	28.01.20	Renovation work is to be done in lieu of new building as per the direction of the department for which revised estimate Rs. 98,29,908.00 has been sent to department for approval letter no 1259/PDA date 19.06.2020 and reminder letter no 1750/PDA date 25-08-2020	0%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
21	Construction of Model Project of Tool & Training Institute at Chapra.	E.E.- Jai Bahadur Singh Agency Name - M/s NNT Developers pvt. Ltd, Patna Consultant Name- M/s Sen & Lal Patna A.E - Amit Kumar/Traykshar J.E- Avinash Kumar, Dipu Kumar	700.00	627.23	27.07.19	26.07.20	Work is Progress as per Direction of DM, Saran. Dismantling work completed. Plinth Level tie beam Completed. First floor roof casting completed.	38%
22	Construction of Model Project of Tool & Training Institute at Muzaffarpur.	E.E.- Chandan Kumar Singh Agency Name - Ashok Kumar Chaudhary, Muzaffarpur. Consultant Name- M/s Sen & Lal Patna A.E - Manoj Singh/Madhukunj Kumar J.E- Sudhir Kumar, Abhay Kumar	700.00	618.21	30.08.19	29.08.20	Hostel- Finishing work in progress. Institution- Finishing work in progress. Electrical work in progress.	80%
23	Renovation of Adarsh Iron workshop, Adarsh wood workshop and construction of boundary wall with main gate and room for caretaker at pusa road samstipur.	E.E.- Jai Bahadur Singh Agency Name - Kundan Kumar, Muzaffarpur. Consultant Name- M/s AKS Design, Patna A.E - Atiqur Rahman /Tryakshar J.E- Shahadat Hussain/Dipu Kumar	244.88	206.71	26.10.19	25.04.20	Work Shop work completed. Guard Room and Boundary wall work complete. Toilet Block Completed. Only AC work in Progress.	95%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
24	Construction of New building behind BSFC building at Fraser Road Patna.	E.E.- Chandan Kumar Singh Agency Name - M/s Sai Shree Balajee Construction & Developers Pvt. Ltd., Patna Consultant Name- M/s Sen & Lall, Patna. A.E - Md. Habibullah J.E- Ajit Kumar	498.00	424.22	11.11.19	10.08.20	Agreement work done. Fund not given by BSFC letter no 1049/PDA date 29.05.2020 has been sent to dupty secretary Industry. Letter given to MD BSFC for fund vide letter no. 2206/PDA Dated 16.10.2020	0%
25	Renovation & up-gradation work of BSFC building at Frazer road, patna	E.E.- Chandan Kumar Singh Agency Name - Daya Ram Singh, Begusarai. Consultant Name-M/ Sen & Lall, Patna. A.E - Kumar Rajiv Ranjan J.E- Pramod Kumar	975.00	486.55	16.11.19	15.05.20	Agreement work done. Fund not given by BSFC letter no 381/PDA date 03-02-2020 has been sent to dupty secretary Industry. Letter given to MD BSFC for fund vide letter no. 2206/PDA Dated 16.10.2020	0%
26	Renovation & Interior work of BSFC office at Fraser Road Patna.	E.E.- Jai Bahadur Singh Agency Name - M/s Sai Shree Balajee Construction & Developers Pvt. Ltd., Patna Consultant Name- M/s Sen & Lall, Patna. A.E - Amit Kumar/Tryakshar J.E- Pramod Kumar, Amit Devenra, Vikash Kumar		112.68	11.11.19	10.02.20	Completed. Letter Issueto Department for for hand Over Letter no. 1777/Tech Date 27.08.2020 and Letter no. 2213/Tech Date 17.10.2020	100%
27	Construction of Mulbery Production cum Training center at Raghapur, Sitamarhi.	E.E.- Chandan Kumar Singh Agency Name - Jai Prakash Srivastav, West Champarn Consultant Name- In House A.E - Manoj Singh/Tryakshar J.E- Hari Shankar Jha/Dipu Kumar	6.69	6.05	01.08.19	30.09.19	Work Completed.	100%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
28	Construction of Mulbery Production cum Training center at Faridpur, Siwan.	E.E.- Jai Bahadur Singh Agency Name - Adishakti construction (P) Ltd. Consultant Name- In House A.E - Amit Kumar/Tryakshar J.E- Avinash Kumar/Dipu Kumar	60.49	48.70	11.11.19	10.02.20	Agreement work done. Land Demarcation to be done by Administrative Department.	0%
29	Construction of Resham Farm at Mohamadpur, Gokul, Muzaffarpur	E.E.- Chandan Kumar Singh Agency Name - Kundan Kumar Muzaffarpur. Consultant Name- In House A.E - Manoj Singh/Tryakshar J.E-Sudhir Kumar	83.83	67.72	21.10.19	20.02.20	Work completed. Rectification work in progress.	100%
30	Construction of Resham Farm at Sirsa, Gopalganj	E.E.- Jai Bahadur Singh Agency Name - Adishakti Construction (P) Ltd. Consultant Name- In House A.E - Amit Kumar/Tryakshar J.E- Avinash Kumar/Dipu Kumar	83.83	67.72	11.11.19	10.03.20	Grainage Plaster work in Progress.	55%
31	Construction of Office & Training Centre of I.E.D at Patliputra, Patna	E.E.- Jai Bahadur Singh Agency Name - Kundan Kumar, Muzaffarpur Consultant Name- M/s Kapoor & Associates, Patna. A.E - Vimal Kumar/Madhukunj Kumar J.E- Sudhir Kumar Rajak, Dipu Kumar	685.61	590.50	22.11.19	21.11.20	Structure work & Brick work completed. Electrical work, plaster work(inner & outer), Putty work, Fire Fighting work, A.C. work in progress.	62%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
32	Construction of boundary wall for proposed tool & training center at nawada.	E.E.- Jai Bahadur Singh Agency Name - Mirtunjay Narain, Patna Consultant Name- M/s Sen & Lall, Patna. A.E - Ram Chandra Pd. Singh J.E- Santosh Kr. Srivastav	778.49	47.91	21.10.19	20.01.20	Tei beam work completed in north side. Lay out work progress in front. Work Stopped. Stay by High Court.	5%
33	साइकिल रिक्सा कॉम्पलेक्स परिसर औद्योगिक क्षेत्र, बेला, मुजफ्फरपुर, फेज-2	E.E.- Chandan Kumar Singh Agency Name -M/s Chandan Construction, Patna Consultant Name- In House A.E - Md. Habibullah, Madhukunj, Abhay Kumar J.E - Shashi Kumar Prabhakar	65.64	54.68	11.05.20	10.08.20	Construction of toilet block in progress. DG Room work in progress. Site Development work in progress.	60%
34	उल स्पिनिंग एवं फिनिशिंग प्लांट डेहरी ऑन सोन रोहतास का निर्माण कार्य।	E.E.- Jai Bahadur Singh Agency Name -M/s Kislay Enterprises, Patna Consultant Name- M/s Axis Architect, Ranchi A.E - Anwar Ali/Tryakshar J.E- Avdresh Kumar/Dipu Kumar	991.95	1221.05	29.05.19	28.05.20	Admin Block - First floor Slab Completed. In canteen Column up to beam bottom. Work Stopped by Department Letter no 1735 Dated 31.10.19	27%

High

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
Agricultural Department Projects								
35	Construction of Combined Agriculture building at mithapur Patna	<p>E.E.- Jai Bahadur Singh</p> <p>Agency- M/s Kamaladitya Cons. Pvt. Ltd. Bokaro</p> <p>Consultant Name- M/s Design Associates Inc., Noida.</p> <p>A.E.- Manoj Singh, Amit Kumar/Tryakshar</p> <p>J.E.- Satish Prasad, Pramod Kumar, Vikash Kumar.</p>	10565.00	9845.26	09.07.13	<p>08.07.16</p> <p>/</p> <p>08.03.19</p> <p>/</p> <p>15.06.19</p> <p>/</p> <p>31.10.19</p> <p>/</p> <p>25.01.21</p>	<p>Structural work of all units completed.</p> <p>1. Institutional Block : - Completed except HVAC work, CCTV, BMS and Furnitures Installation.</p> <p>2. Training/Annexe : - Completed except HVAC work, structural glazing, false-ceiling, CCTV, BMS and Furnitures Installation.</p> <p>3. Recreational : -Painting work in progress.</p> <p>4. Canteen : - Completed except Furniture Installation.</p> <p>5. 2/3 BHK : - Door window fixing and final painting in progress.</p> <p>6. 2 BHK : - Door window fixing and final painting in progress.</p> <p>7. Director Bungalow : - Unit no.1 : Work completed except final penting and glazing work. Unit no.2 : Work completed except final penting and glazing work. Final Painting in progress.</p> <p>8. Boundary wall : - Completed except near Tempal.</p> <p>9. ESS : - Completed.</p> <p>10. UGT & STP : - Completed.</p>	93%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
							11. Campus Road & Drain : Work in progress.	
Animal Department								
36	गोकुल ग्राम, डुमराँव (बक्सर) के निर्माण कार्य।	E.E.- Jai Bahadur Singh Agency name - Pramod Kumar Singh, Rohtas. Consultant Name-M/s Imagination Infratech pvt ltd, New Delhi. A.E - Vimal Kumar/Tryakshar J.E - Ajay kumar Upadhyay, Dipu Kumar	591.90	527.56	26.06.19	25.03.20	* Structure work & Flooring work of cow shed 1 and 2 is completed. Truss work completed. * Doctor's Building Brick work & structure work is completed. Plaster work completed. * Boundary wall 700 meter Brick work completed. Plaster work completed. * Cow Shed old Building 02 no.- Flooring & Shed work completed. * Inner Boundary wall- old building 02 nos completed and New building 02 nos. work completed. * Bio-gas plant work in progress. * Drain work in progress.	80%
37	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, धरहरा, भागलपुर।	E.E.- Chandan Kumar Singh Agency name - Rakesh Kumar Singh Consultant Name- In-House A.E - Santosh Kumar/Tryakshar J.E - Syed razi Ahmed/Dipu Kumar	24.93	21.56	05.03.19	04.09.19	Access issue. Letter given to director AHD on It no- 2613/PDA Dt- 24.12.2020	0%
38	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, गहरी कोठी, पश्चिम चंपारण।	E.E.- Chandan Kumar Singh Agency name - Prashant Kumar, West Champarn. Consultant Name- In-House A.E - Amit Kumar/Tryakshar J.E - Harishankar Jha/Dipu Kumar	24.93	21.13	06.03.19	05.09.19	Work stopped by villager due to land issue. Letter given to director AHD on It no- 2613/PDA Dt- 24.12.2020 Re-Estimation	0%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
39	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, लोहियरिया चौक, पश्चिम चंपारण।	E.E.- Chandan Kumar Singh Agency name - Prashant Kumar, West Champarn. Consultant Name- In-House A.E - Amit Kumar/Tryakshar J.E - Harishankar Jha/Dipu Kumar	24.93	20.64	06.03.19	05.09.19	Work not Started due to hinderance caused by local villagers. Land is claimed to be as cremation area by them. Letter given to director AHD on It no- 2613/PDA Dt- 24.12.2020	0%
40	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, महादेव सिमरिया, जमुई।	E.E.- Jai Bahadur Singh Agency name - Ashok Kumar Singh, Jamui. Consultant Name- In-House A.E - Amit Kumar J.E - Dipak Kumar Das, Nilesh Kumar/Dipu Kumar	24.93	18.98	06.03.19	05.09.19	Work not started due to land issue. Letter given to director AHD on It no- 2613/PDA Dt- 24.12.2020	0%
41	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, बेगुन, बक्सर	E.E.- Jai Bahadur Singh Agency name - Rakesh Prasad Srivastav Consultant Name- In-House A.E - Vimal Kumar/Tryakshar J.E - Ajay Kumar Upadhyay/Dipu Kumar	24.93	20.96	06.03.19	05.09.19	Work not started due to land issue. Letter given to director AHD on It no- 2613/PDA Dt- 24.12.2020	0%
42	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, पहारकट्ठा, किशनगंज	E.E.- Chandan Kumar Singh Agency name - M/s Kohinoor Construction, Araria. Consultant Name- In-House A.E - Manoj Kumar/Tryakshar J.E - Sharda Suman/Dipu Kumar	24.93	21.02	09.03.19	08.09.19	Work not started due to land issue. Letter given to director AHD on It no- 2613/PDA Dt- 24.12.2020	0%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
43	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, गलगलिया, किशनगंज	E.E.- Chandan Kumar Singh Agency name - M/s Kohinoor Construction, Araria. Consultant Name- In-House A.E - Manoj Kumar/Tryakshar J.E - Sharda Suman/Dipu Kumar	24.93	21.29	09.03.19	08.09.19	Work not started due to land issue. Letter given to director AHD on It no- 2613/PDA Dt- 24.12.2020	0%
44	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, नरवान, पटना	E.E.- Jai Bahadur Singh Agency name - Baikunth Yadav, Patna Consultant Name- In-House A.E - Manoj Singh/Tryakshar J.E - Manoj Kumar Paswan/Dipu Kumar	24.93	18.84	30.05.19	29.11.19	Building- Roof Casting completed. Shed- Truss work in progress.	60%
45	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, सिमुलतल्ला, जमुई।	E.E.- Jai Bahadur Singh Agency name - Upendra Singh, Jamui Consultant Name- In-House A.E - Amit Kumar/Tryakshar J.E - Dipak Kumar Das, Nilesh Kumar/Dipu Kumar	24.93	19.92	28.06.19	27.12.19	Finishing work in progress.	95%
46	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, पैगम्बरपुर, मुजफ्फरपुर।	E.E.- Chandan Kumar Singh Agency name - Amrit Vats, Muzaffarpur Consultant Name- In-House A.E - Manoj Singh/Tryakshar J.E - Sudhir Kumar/Dipu Kumar	24.93	19.79	02.07.19	01.02.20	Work not yet started due to villagers hindrance. Letter given to director AHD on It no- 2613/PDA Dt- 24.12.2020	0%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
47	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, पिपरासी, पश्चिम चंपारण ।	E.E.- Chandan Kumar Singh Agency name - Jai Prakash Srivastava, West Champaran Consultant Name- In-House A.E - Amit Kumar/Tryakshar J.E - Hari Shankar Jha/Dipu Kumar	24.93	20.97	01.08.19	31.01.20	Demarcation of land not done by CO Letter given to director AHD on It no- 2613/PDA Dt- 24.12.2020	0%
48	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, लक्ष्मी सागर, दरभंगा ।	E.E.- Chandan Kumar Singh Agency name - Amrita Purvey, Darbhanga Consultant Name- In-House A.E - Manoj Kumar/Tryakshar J.E - Sharda Suman/Dipu Kumar	24.93	20.75	11.11.19	10.05.20	कार्य बंद हो गया है। प्रशासी विभाग के पत्रांक 2014 दिनांक 19.10.2020 के द्वारा पूर्व से आवंटित कार्य स्थल पर कार्य करने से रोक दिया गया और अभी तक नए कार्य स्थल आवंटित नहीं किया गया है। जबकि संवेदक द्वारा कार्य स्थल पर खुदाई का कार्य पूर्ण कर लिया गया था।	1%
49	Construction of Class-I Veterinary Dispensary at Dhailadih, Madhepura	E.E.- Chandan Kumar Singh Agency name - Trilok Kumar, Saharsa Consultant Name- In-House A.E - Mukesh Kumar J.E - Gulam Sarwar, Vikash kr. Gupta	24.93	22.79	23.06.20	22.12.20	Agreement work done. Letter given to director AHD on It no- 2613/PDA Dt- 24.12.2020	0%
50	Construction of Class-I Veterinary Dispensary at Manpur, Madhepura	E.E.- Chandan Kumar Singh Agency name - Rinku Kumari, Madhepura Consultant Name- In-House A.E - Mukesh Kumar J.E - Gulam Sarwar, Vikash Gupta	24.93	22.76	23.06.20	22.12.20	Agreement work done. Letter given to director AHD on It no- 2613/PDA Dt- 24.12.2020	0%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
51	Construction of Class-I Veterinary Dispensary at Kumama, Gaya	E.E.- Jai Bahadur Singh Agency name - M/s Eclat Enterprises, Patna Consultant Name- In-House A.E - Ramchandra Pd. Singh J.E - Santosh Kumar Srivastav, Dipu Kumar	24.93	17.55	31.08.20	28.02.21	Roof slab casting completed. Brick work completed. Shed making work in progress. Plaster work in progress.	75%
52	Construction of Class-I Veterinary Dispensary at Domsa, Aurangabad	E.E.- Jai Bahadur Singh Agency name - M/s Eclat Enterprises, Patna Consultant Name- In-House A.E - Anwar Ali J.E - Abdhesh singh, Dipu Kumar	24.93	18.14	31.08.20	28.02.21	प्रशासी विभाग द्वारा जमीन के सीमांकण हेतु जिला पशुपालन पदाधिकारी, औरंगाबाद को पत्रांक 2100/टेक दिनांक 29.09.2020 निर्गत किया गया है। Letter given to director AHD on lt no- 2613/PDA Dt- 24.12.2020	0%
53	Construction of Class-I Veterinary Dispensary at Mok, Gaya	E.E.- Jai Bahadur Singh Agency name - Dipak Kumar Gupta, Kaimur Consultant Name- In-House A.E - Ramchandra Pd. Singh J.E - Santosh Kumar Srivastav, Dipu Kumar	24.93	18.69	23.12.20	22.06.21	Agreement work done.	0%
54	Construction of Class-I Veterinary Dispensary at Khavaspur, Bhagalpur	E.E.- Chandan Kumar Singh Agency name - Premshila Devi Consultant Name- In-House A.E - Santosh Kumar J.E - Syed Razi Ahmad, Abhay Kumar Ranjan	24.93	22.76	30.12.20	29.06.21	Agreement work done.	0%

[Handwritten signature]

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
55	Supply and Installation of furniture at different veterinary dispensary located at 38 district in Bihar state.	E.E.- Jai Bahadur Singh Agency name - Methodex System (P) Ltd. patna. Consultant Name- In-House A.E - Technical J.E - Civil	466.12	466.12	22.11.19	21.02.20	All work Completed.	100%
Food and Consumer Protection Department, Patna								
56	Remodeling work of Office and Officials Chamber of Food and Consumer Protection Department.	E.E.- Chandan Kumar Singh Agency Name - M/s Kumar Heights Private Limited, Patna Consultant Name- M/s Kapoor & Associates Patna A.E - Santosh Kumar/Tryakshar J.E - Manoj Paswan, Dipu Kumar	370.82	380.18	15.12.15	14.09.16	1st Phase work :- Five Room completed. 2nd Phase work :- Secretary chamber, cell, Ante room, Pantry, Additional Secretary room etc completed. Paneling & Partition work completed. 3rd Phase work :- Furniture Work completed. Lighting & AC I & C work completed. 4th Phase work :- Work completed. Fund Not available in project. Work stopped by contractor due non payment of bill.	90%
Forest Department								
57	Supply and Installation of Lift & Additional work of civil, electrical etc at Additional Forest Guest House, Rajgir, Nalanda.	E.E.- Jai Bahadur Singh Agency Name - Niranjan Kumar, Patna Consultant Name- M/s Sen & Lall, Patna A.E - Ramchandra Pd. Singh J.E - Santosh Kumar Srivastav, Dipu Kumar	756.47	41.53	08.05.20	07.09.20	Lift Pit brick work and RCC work completed. Finishing work in progress.	40%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
Home (Prisons) Department								
58	Remaining work of Different block at District Jail, Jamui.	E.E.- Jai Bahadur Singh Agency : Lal Rupak Kumar Singh, Jamui Consultant Name- Sparsh Engineering, Odisha A.E. - Amit Kumar J.E. - Syed Razi Ahmad	307.80	284.89	15.05.20	14.09.20	सी0आर0पी0एफ0 एवं एस0एस0बी0 द्वारा स्थल खाली नहीं किया जा रहा है। प्रशासी विभाग को पत्रांक 2374/टेक दिनांक 11.11.2020 निर्गत किया गया है।	65%
59	मंडल कारा, भभुआ फेज-2 के निर्माण कार्य।	E.E.- Chandan Kumar Singh Agency : Pramod Kumar Singh, Sasaram (Rohtas) Consultant Name- M/s Edmac Engineering Consultant pvt. ltd, New Delhi. A.E. - Anvar Ali/Tryakshar J.E. - Avdhesh Kumar, Dipu Kumar	1012.24	914.46	19.12.18	18.12.19	Finishing & Electrical work in progress. Additional & Rectification work in progress.	95%
Labour Resource Department								
60	Remaining work of WITI, Bhagalpur	E.E.- Jai Bahadu Singh Agency Name - Lal Rupak Kumar Singh Consultant Name- In House A.E - Santosh Kumar/Tryakshar J.E - Razi Ahmad/Dipu Kumar	828.51	154.92	26.06.19	25.12.19	Boundary wall Plastering work completed. Boundary wall painting work completed. Campus filling, gate guard room work in progress.	90%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
Minor Water Resources Department								
61	Construction of Data Center Building at 4th floor, Jal Bhawan, Riding Road, Sheikhpura, Patna	E.E.- Chandan Kumar Singh Agency Name - M/s Puja Engicon Company Pvt. Ltd., Patna Consultant Name- M/s Kapoor & Associates, Patna A.E - Kumar Rajiv Ranjan J.E - Hari Shankar Jha, Dipu Kumar	350.00	321.10	24.09.20	23.03.21	Two cutout duct casting completed. Column Casting work in progress.	10%
Transport Department Projects								
62	Construction of DTO, Gaya	E.E.- Jai Bahadur Singh Agency Name : Naveen Kumar Singh, Rohtas. Consultant Name- Archi Plus, Patna A.E. -ramchandra Pd. Singh/Tryakshar J.E- Santosh kr. Srivastav/Dipu Kumar	246.39	208.11	03.07.19	02.04.20 / 09.11.20	Final Painting and Campus Development work in progress.	80%

[Handwritten signature]

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9
Woman Development Corporation Patna								
63	Construction of Woman Development Corporation office Building Cum Gender Resources Center, Patna	E.E.- Chandan Kumar Singh Agency name - M/s Kumar Heights PVT Lt. Patna Consultant Name- M/s Imagination, New Delhi A.E - Atiqur rahman/Tryakshar J.E - Amit Devendra Singh, Narendra Kumar, Dipu Kumar	1977.65	2020.76	28.08.15	27.08.17	All work completed. Rectification and Testing work in progress.	100%

