

INFRASTRUCTURE DEVELOPMENT AUTHORITY, PATNA

WORK STATUS :- ON GOING PROJECTS

Date- 31.01.2020

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
BIADA, Patna Projects									
1	Construction of Storm water Drainage at I/A & EPIP Hazipur.	E.E.- Chandan Kumar Singh Agency- M/s Anand Consultant Patna Consultant Name- M/s Shiva Consultancy Services (P) Ltd., New Delhi. A.E.- Manoj Singh/Tryakshar J.E- Amit Devendra Singh, Sharda Suman, Dipu Kumar	1649.00	1772.40	31.07.15	31.07.15	30.01.17	संवेदक को दिनांक 04.09.17 एवं रूपांकण परामर्शी को दिनांक 16.01.18 को कालीकृत किया गया है। कार्य स्थगित है।	25%
Industry Department Projects									
2	Construction work New Block, Bihar Rajya Khadi Gramudhyog Board, Patna	E.E.- Jay Bahadur Singh Agency Name - M/s Pratik Enterprises, Patna -13 Consultant Name- M/s Imagination, New Delhi A.E - Santosh Kumar/Tryakshar J.E- Ajit Kumar, Anil Mehta	1694.38	1407.36	05.09.17	05.09.17	04.09.19	Structure work completed. Finishing work in Progress :- Structural Glazing work, Wall Panelling, Interior Work, PHE, Plaster work, Brick work, Electrical work, Fire Fighting work, IT work, AC work and Lift work in progress. Parking Area Development work in progress.	78%
3	Construction and Renovation work of Andi Resham Farm, Begusarai.	E.E.- Chandan Kumar Singh Agency Name - M/s Arun Kumar Singh, Lakhisaria Consultant Name- M/s Kapoor & Associates, Patna. A.E - Manoj Kumar/Tryakshar J.E- Ravi Prakash/Dipu Kumar	147.66	105.40	13.12.17	23.10.18	12.12.18 / 31.07.19	Admin Block - Structure work Completed. Putty work completed. Flooring PCC work in progress. Guard Room - Floor PCC work in progress. Residential Block - Plaster work in progress. Grainage Hall - Painting work & Electrical work pending. Steel Fabrication work in progress.	95%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
4	Construction work of Advance Design and Development of Tool Room Centre Building CEPET, Hajipur.	E.E.- Jay Bahadur Singh Agency Name - M/s Devendra & Devendra Shelter's pvt. Patna Consultant Name- M/s Kapoor & Associates, Patna. A.E - Manoj Kumar/Tryakshar J.E- Avinash Kumar,Ravi Prakash, Anil Mehta	477.20	386.61	06.02.18	06.02.18	05.06.19	Structure work completed. Finishing work in Progress.	85%
5	सीपेट, औद्योगिक क्षेत्र हाजीपुर में 100 छात्राओं के डोरमेट्री टाईप छात्रावास का निर्माण कार्य	E.E.- Jai Bahadur Singh Agency Name - M/s Highway Construction Co., Jharkhand. Consultant Name- Choudhary Kumar Consultant pvt. Ltd., Patna A.E - Manoj Kumar/Tryakshar J.E- Avinash Kumar/Anil Kumar Mehta	572.48	390.05	20.07.19	20.07.19	19.04.20	Tie beam, RCC casting completed. Sand filling work in progress.	30%
6	रोहतास इन्डस्ट्री लि0 सुअरा अवस्थित भूमि के चाहारदीवारी के निर्माण कार्य।	E.E.- Jai Bahadur Singh Agency Name - M/s pramod Kumar, Rohtas. Consultant Name- In House. A.E - Ramchandra Pd. Singh/Tryakshar J.E- Abdhesh Kumar/Dipu Kumar	572.00	456.59	14.09.18	14.09.18	13.06.19	4112.2 meter Total. 1865 meters Boundary wall work in progress. Work Stopped Due to Encroachments.	40%
7	पाषाण शिल्प सामान्य सुलभ सेवा केन्द्र पत्थरकट्टी, गया के निर्माण एवं पुनरुद्धार कार्य।	E.E.- Jay Bahadur Singh Agency Name - M/s Ashutosh Kumar Sinha, Patna Consultant Name- In House. A.E - Ram Chandra Pd. Singh/Tryakshar J.E- Santosh Kumar Srivastav/Dipu Kumar	68.32	60.08	31.12.18	31.12.18	30.12.19	Civil work Completed (Agreemented.) Electrical work in progress.	99%

fish

OK

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
8	Renovation and Up-gradation work of Indira Bhawan, Patna	E.E.- Chandan Kumar Singh Agency Name - M/s NNT Developers pvt. Ltd, Patna Consultant Name- M/s Sen & Lall, Patna A.E - Amit Singh/Tryakshar J.E- Amit Devendra Singh/Anil Kumar Mehta	783.00	799.12	20.02.19	20.02.19	01.08.19	Work Completed.	100%
9	जिला उद्योग केन्द्र के भवन निर्माण कार्य, समस्तीपुर।	E.E.- Jai Bahadur Singh Agency Name -Daya Ram Singh, Begusrai, Bihar. Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Atiquir Rahman/Tryakshar J.E- Ravi Prakash/Dinu Kumar	193.68	176.75	06.03.19	06.03.19	05.11.19	All Building work completed. Except approach road. Decision awaited for demolish of existing old building.	96%
10	जिला उद्योग केन्द्र के भवन निर्माण कार्य, सीवान	E.E.- Jai Bahadur Singh Agency Name -Rama Jee Mishra & Co. Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Amit Kumar/Tryakshar J.E- Avinash Kumar/Dipu Kumar	193.68	187.17	06.03.19	06.03.19	05.11.19	Ground floor roof casting completed. First floor Roof Shuttering in progress.	58%
11	जिला उद्योग केन्द्र के भवन निर्माण कार्य, बेगुसराय	E.E.- Chandan Kumar Singh Agency Name -M/s Agni Kumar Singh Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Manoj Kumar/Tryakshar J.E- Ravi Prakash/Dinu Kumar	193.68	163.96	06.03.19	06.03.19	05.11.19	Ground floor roof slab casting completed. Brick work in progress.	50%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
12	जिला उद्योग केन्द्र के भवन निर्माण कार्य, मधुबनी	E.E.- Chandan Kumar Singh Agency Name -M/s Dilip kumar Mishra Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Atiquir Rahman/Tryakshar J.E- Hari shankar Jha/Dipu Kumar	193.68	176.25	09.03.19	09.03.19	08.11.19	Up to plinth level work completed. Above plinth level column casting work in progress.	24%
13	जिला उद्योग केन्द्र के भवन निर्माण कार्य, मुँगेर	E.E.- Jai bahadur Singh Agency Name -Lal Rupak Singh Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Santosh Kumar/Tryakshar J.E- Nilesh Kumar/Dipu Kumar	193.68	153.96	26.06.19	26.06.19	25.02.20	Work not Started due to Land Not Make available by DIC Munger.	0%
14	जिला उद्योग केन्द्र के भवन निर्माण कार्य, मुजफ्फरपुर	E.E.- Chandan Kumar Singh Agency Name- Amresh Kumar Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Manoj Singh/Tryakshar J.E- Sudhir Kumar/Anil Kumar Mehta	193.68	175.57	28.06.19	26.06.19	27.02.20	Finishing work, PHE work, Electrical work in progress.	60%
15	जिला उद्योग केन्द्र के भवन निर्माण कार्य, गया।	E.E.- Jai Bahadur Singh Agency Name- Praveen Kumar, Jahanabad. Consultant Name- M/s Choudhari Kumar Consultant pvt. Ltd. Patna. A.E - Ramchandra Pd. Singh/Tryakshar J.E- Santosh Kumar Srivastav/Dipu Kumar	193.68	149.46	16.07.19	16.07.19	15.03.20	Work in progress.	0%

[Signature]

[Signature]

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
16	जिला उद्योग केन्द्र के भवन निर्माण कार्य, दरभंगा I	E.E.- Chandan Kumar Singh Agency Name- Avaneesh Enterprises, Gaziabad. Consultant Name- M/s Choudhari Kumar Consultant Pvt. Ltd. Patna. A.E - Atiqur Rahman/Tryakshar J.E- Manoj Kumar Paswan/Dipu Kumar	193.68	174.58	31.07.19	31.07.19	30.03.20	Above Ground-floor column-casting-completed. First floor roof & beam shuttering in progress. ✓ First floor roof casting completed.	50% 32%
17	Construction of CFC Building at Maulaganj, Darbhanga	E.E.- Chandan Kumar Singh Agency Name -Rajesh Kumar Mandal Consultant Name- In House A.E - Atiqur Rahman/Tryakshar J.E- manoj Kumar Paswan/Dipu Kumar	40.00	31.34	27.06.19	27.06.19	26.11.19	Earth filling work over water logged area completed. Boring work in progress.	2%
18	Construction of CFC Building at Upendra Maharathi, Patna	E.E.- Chandan Kumar Singh Agency Name -M/s Rana Construction, patna-03 Consultant Name- In House A.E - Shashi kant Dubey/Tryakshar J.E- Sudhir Kumar Rajak/Anil Kumar Mehta	40.00	77.35	04.09.19	04.09.19	03.03.20	Pile work in progress. 07 Nos of Pile completed. ✓	5%
19	Construction of CFC Building at Rural Haat, Khadi Board, Hatiya Road, Bhagalpur	E.E.- Chandan Kumar Singh Agency Name -Ajay Kumar Choudhary, Bhagalpur Consultant Name- Kona Enterprises patna A.E - Santosh Kumar J.E- Syed Raji Ahmad	35.00	31.97	14.12.19	14.12.19	13.05.20	Work has not been started by contractor due to land not made available by CFC Letter has been given to Director UMSAS to provide land	0%

Handwritten signature

Handwritten signature

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
20	जिला उद्योग केन्द्र के पुराने भवन के जिर्णोद्धार कार्य, हाजीपुर	E.E.- Jai Bahaur Singh Agency Name - Lal Enterprises, Bhagalpur. Consultant Name- M/s AKS Design, Patna A.E - Manoj Kumar/Traykshar J.E- Avinash Kumar/Anil Kr. Mehta	89.57	74.85	25.06.19	25.06.19	24.10.19	Work completed.	100%
21	जिला उद्योग केन्द्र के पुराने भवन के जिर्णोद्धार कार्य, मधेपुरा	E.E.- Chandan Kumar Singh Agency Name - Surya Narayan Choudhary, Saharsa Consultant Name- M/s AKS Design, Patna A.E - Manoj Kumar/Traykshar J.E- Sharda Suman/Anil Kumar Mehta	72.83	62.49	26.06.19	26.06.19	25.10.19	PHE, Flooring, Painting work in progress. Contractor has been showcaused for slow work	60%
22	जिला उद्योग केन्द्र के पुराने भवन के जिर्णोद्धार कार्य, खगड़िया	E.E.- Chandan Kumar Singh Agency Name - Surya Narayan Choudhary, Saharsa Consultant Name- M/s AKS Design, Patna A.E - Santosh Kumar/Traykshar J.E- Nilesh Kumar/Anil Kumar Mehta	74.13	63.56	26.06.19	26.06.19	25.10.19	Putty work, Data Lan work in progress. Fall celing work completed. Outer putty work in progress. Contractor has been showcaused for slow work	30%
23	जिला उद्योग केन्द्र के पुराने भवन के जिर्णोद्धार कार्य, जहानाबाद	E.E.- Jai Bahadur Singh Agency Name - Om Sai Construction, Jehanabad. Consultant Name- M/s AKS Design, Patna A.E - Ramchandra Prasad singh/Traykshar J.E- Ajit Kumar/Dipu Kumar	83.03	70.81	01.08.19	01.08.19	30.11.19	Work completed.	100%


[Handwritten signature]

[Handwritten signature]

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
24	Construction of Modular Shed at TRTC Indo danish Tool Room Patna	E.E.- Jai Bahadur Singh Agency Name Nipani Infra, MP Consultant Name- M/s Kapoor & Associates. A.E - Shashikant Dubey/Tryakshar J.E- Sudhir Kumar Rajak/Anil Kumar Mehta	201.68	147.92	09.03.19	09.03.19	08.09.19	Granite work, putty work, Electrical work, wood work, Aluminium window fixing work in progress.	79%
25	Renovation and Interior work of BSIDC & BICICO office at 4st floor Indira Bhawan Patna.	E.E.- Jai Bahadur Singh Agency Name -M/s Surendra Pd. Singh Consultant Name- M/s Sen & Lall, Patna A.E - Amit Kumar/Tryakshar J.E- Manoj Kumar Paswan/Anil Kumar Mehta	176.14	143.56	06.03.19	06.03.19	05.06.19	BSIDC-All work completed & Office is running. BICICO- Work completed.	100%
26	उल स्पनिंग एवं फिनिशिंग प्लांट डेहरी ऑन सोन रोहतास का निर्माण कार्य।	E.E.- Jai Bahadur Singh Agency Name -M/s Kislay Enterprises, Patna Consultant Name- M/s Axis Architect, Ranchi A.E - Anwar Ali/Tryakshar J.E- Avdhesh Kumar/Dipu Kumar	900.00	1221.05	29.05.19	29.05.19	28.05.20	Admin Block - First floor Slab Completed. Column work in canteen is in progress. Work Stopped by Department Letter no 1735 Dated 31.10.19	27%
27	किशनगंज में रिलिंग यूनिट के स्थापना के लिए भवन निर्माण का कार्य।	E.E.- Chandan Kumar Singh Agency Name - Excellent construction, Katihar. Consultant Name- M/s KONA Enterprises, Patna A.E - Manoj Kumar/Tryakshar J.E- Sharda Suman/Dipu Kumar	156.45	127.51	30.05.19	30.05.19	28.01.20	Renovation work is to be done in lieu of new building as per the direction of the department for which the estimate is being revised.	0%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
28	Construction of Model Project of Tool & Training Institute at Chapra.	E.E.- Jai Bahadur Singh Agency Name - M/s NNT Developers pvt. Ltd, Patna Consultant Name- M/s Sen & Lal Patna A.E - Amit Kumar/Traykshar J.E- Avinash Kumar/Anil Kumar Mehta.	700.00	627.23	27.07.19	27.07.19	26.07.20	Work is Progress as per Direction of DM, Saran.	2%
29	Construction of Model Project of Tool & Training Institute at Muzaffarpur.	E.E.- Chandan Kumar Singh Agency Name - Ashok Kumar Chaudhary, Muzaffarpur. Consultant Name- M/s Sen & Lal Patna A.E - Manoj Singh/Traykshar J.E- Sudhir Kumar/Anil Kumar Mehta.	700.00	618.21	30.08.19	30.08.19	29.08.20	Hostel- Second slab casting completed. Institution- Shuttering work for first slab in progress.	25%
30	उद्योग विभाग के कॉन्फ्रेंस हॉल में फर्नीचरिंग, फर्नीचर एवं अन्य निर्माण कार्य।	E.E.- Chandan Kumar Singh Agency Name - Shourya Enterprises, Patna Consultant Name- M/s Kapoor & Associates, Patna. A.E - Santosh Kumar/Traykshar J.E- Amit Devendra Singh/Anil Kumar Mehta	130.59	40.73	08.07.19	08.07.19	07.08.19	Work completed.	100%
31	परियारी (अरवल) जिला अवस्थित खादी बोर्ड के भूमि पर चाहरदीवारी का कार्य।	E.E.- Jai Bahadur Singh Agency Name - Santosh Gop, Arwal Consultant Name- In House A.E - Shashi Kant Dubey/Traykshar J.E- Amit Devendra singh	27.90	22.05	29.07.19	29.07.19	28.11.19	Work Completed.	100%
32	घुघड़ीटांड, गया अवस्थित खादी बोर्ड के भूमि पर चाहरदीवारी का कार्य।	E.E.- Jai Bahadur Singh Agency Name - Jai Jeet Singh, Gaya Consultant Name- In House A.E - Ram Chandra Prasad Singh J.E- Santosh Kr. Srivastav	60.31	42.45	11.11.19	11.11.19	10.03.20	खादी बोर्ड के द्वारा जमीन का डिमारकेशन किया जाना है।	0%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
33	Renovation of Adarsh Iron workshop, Adarsh wood workshop and construction of boundary wall with main gate and room for caretaker at pusa road samstipur.	E.E.- Jai Bahadur Singh Agency Name - Kundan Kumar, Muzaffarpur. Consultant Name- M/s AKS Design, Patna A.E - Atiqur Rahman /Tryakshar J.E- Ravi Prakash/Dipu Kumar	244.88	206.71	26.10.19	26.10.19	25.04.20	Boundary wall brick work in progress. Dismantling work of Existing old building is completed.	8%
34	Construction of New building behind BSFC building at Fraser Road Patna.	E.E.- Chandan Kumar Singh Agency Name - M/s Sai Shree Balajee Construction & Developers Pvt. Ltd., Patna Consultant Name- M/s Sen & Lall, Patna. A.E - Md. Habibullah J.E- Ajit Kumar	498.00	424.22	11.11.19	11.11.19	10.08.20	Agreement work done. Work place not provided by BSFC	0%
35	Renovation & up-gradation work of BSFC building at Frazer road, patna	E.E.- Chandan Kumar Singh Agency Name - Daya Ram Singh, Begusarai. Consultant Name-M/ Sen & Lall, Patna. A.E - Kumar Rajiv Ranjan J.E- Pramod Kumar	975.00	486.55	16.11.19	16.11.19	15.05.20	Agreement work done. Work place not provided by BSFC	0%
36	Renovation & Interior work of BSFC office at Fraser Road Patna.	E.E.- Jai Bahadur Singh Agency Name - M/s Sai Shree Balajee Construction & Developers Pvt. Ltd., Patna Consultant Name- M/s Sen & Lall, Patna. A.E - Amit Kumar/Tryakshar J.E- Pramod Kumar/Anil Kumar Mehta		112.68	11.11.19	11.11.19	10.02.20	प्रशासी विभाग द्वारा स्थल उपलब्ध नहीं कराया गया है।	0%



Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
37	Construction of Mulberry Production cum Training center at Raghapur, Sitamarhi.	E.E.- Chandan Kumar Singh Agency Name - Jai Prakash Srivastav, West Champarn Consultant Name- In House A.E - Manoj Singh/Tryakshar J.E- Hari Shankar Jha/Dipu Kumar	6.69	6.05	01.08.19	01.08.19	30.09.19	Finishing work in progress.	40%
38	Construction of Mulberry Production cum Training center at Faridpur, Siwan.	E.E.- Jai Bahadur Singh Agency Name - Adishakti construction (P) Ltd. Consultant Name- In House A.E - Amit Kumar/Tryakshar J.E- Avinash Kumar/Dipu Kumar	60.49	48.70	11.11.19	11.11.19	10.02.20	Agreement work done. Land Demarcation to be done by Administrative Department.	0%
39	Construction of Resham Farm at Mohamadpur, Gokul, Muzaffarpur	E.E.- Chandan Kumar Singh Agency Name - Kundan Kumar Muzaffarpur. Consultant Name- In House A.E - Manoj Singh/Tryakshar J.E-Sudhir Kumar/Anil Kumar Mehta	83.83	67.72	21.10.19	21.10.19	20.02.20	Grainage hall- work up to plinth level completed. Boundary wall- Brick work and plaster work in progress.	22%
40	Construction of Resham Farm at Sirsa, Gopalganj	E.E.- Jai Bahadur Singh Agency Name - Adishakti Construction (P) Ltd. Consultant Name- In House A.E - Amit Kumar/Tryakshar J.E- Avinash Kumar/Dipu Kumar	83.83	67.72	11.11.19	11.11.19	10.03.20	Work up to tie beam under progress.	15%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
41	Construction of Office & Training Centre of I.E.D at Patliputra, Patna	E.E.- Jai Bahadur Singh Agency Name - Kundan Kumar, Muzaffarpur Consultant Name- M/s Kapoor & Associates, Patna. A.E - Vimal Kumar/Tryakshar J.E- Sudhir Kumar Rajak/Anil Kumar Mehta	685.61	590.50	22.11.19	22.11.19	21.11.20	Dismantal work in progress.	1%
42	Construction of boundary wall for proposed tool & training center at nawada.	E.E.- Jai Bahadur Singh Agency Name - Mirtunjay Narain, Patna Consultant Name- M/s Sen & Lall, Patna. A.E - Ram Chandra Pd. Singh J.E- Santosh Kr. Srivastav	778.49	47.91	21.10.19	21.10.19	20.01.20	Tei beam work completed in north side. Lay out work progress in front. Work Stopped. Stay by High Court.	5%

Home (Prisons) Department

43	Remaining work at High Security Ward at Central jail Buxar	E.E.- Jai Bahadur Singh Agency : Sanjay Kumar Singh, Buxer Consultant Name- In House A.E. - Vimal Kumar/Tryakshar J.E. - Ajay Kr. Upadhyay/Dipu Kumar	150.56	62.45	11.11.19	11.11.19	10.03.20	Plaster work and grill work in progress.	56%
44	मंडल कारा, भमुआ फेज-2 के निर्माण कार्य।	E.E.- Chandan Kumar Singh Agency : Pramod Kumar Singh, Sasaram (Rohtas) Consultant Name- M/s Edmac Engineering Consultant pvt. Ltd, New Delhi. A.E. - Anvar Ali/Tryakshar J.E. - Avdhesh Kumar/Anil Kumar Mehta	1012.24	914.46	19.12.18	19.12.18	18.12.19	Cell Building - Finishing Work in Progress. Ladies ward- Finishing work in progress. Library - Finishing Work in progress. Campus Building & Campus boundary wall work in progress. Earth Filling in campus work completed.	68%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
Transport Department Projects									
45	Construction of DTO, Gaya	E.E.- Jai Bahadur Singh Agency Name : Naveen Kumar Singh, Rohtas. Consultant Name- Archi Plus, Patna A.E. -ramchandra Pd. Singh/Tryakshar J.E- Santosh kr. Srivastav/Dipu Kumar	246.39	208.11	03.07.19	03.07.19	02.04.20	RCC casting of tie beam completed. Reinforcement of plinth beam in progress.	7%
46	Construction of DTO, Saharsa (06 Counter)	E.E.- Chandan Kumar Singh Agency Name : Narsingh Construction, Saharsa Consultant Name- Choudhary Kumar, Patna A.E. -Manoj Kumar/Tryakshar J.E- Sharda Suman, Dipu Kumar	268.29	200.33	20.12.17	15.02.18	19.03.19	Outer road work Sand filling work in progress.	95%
Agricultural Department Projects									
47	Construction of Combined Agriculture building at mithapur Patna	E.E.- Jai Bahadur Singh Agency- M/s Kamaladitya Cons. Pvt. Ltd. Bokaro Consultant Name- M/s Design Associates Inc., Noida. A.E.- Manoj Singh, Amit Kumar/Tryakshar	10565.00	9845.26	09.07.13	09.07.13	08.07.16 / 08.03.19 / 15.06.19 / 31.10.19	Structural work of all units completed. 1. Institutional Block : - Brick work , plaster work completed. AC ducting, fire fighting work, Flooring tiles work, ACP, SS Railing, Structural glazing, Internal wall Partition work in progress. 2. Training/Annexe : - Brick work completed. Plaster, AC ducting, Fire fighting, Flooring in progress. 3. Recreational : -Painting work in progress. 4. Canteen : - Brick work, Flooring work completed. Glazing, Water proofing work completed. 5 2/3 RHK : - Brick work Plaster Work Putty	90%



Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
		J.E.- Satish Prasad, Pramod Kumar, Sudhir Kumar, Anil kr. Mehta						Grade Brick - Brick work, plaster, flooring completed. Flooring tiles, Plumbing & electric Conduiting, Painting work in progress. 6. 2 BHK : - Brick work, grade slab, Internal plastering work completed. External plaster, flooring, electrical, putty, vitrified tiles work in progress. 7. Director Bungalow : - Unit no.1 : Brick work, Plumbing, flooring work, Electric conduiting work completed. Unit no.2 : Brick work, Flooring, Plumbing, electric conduiting, stair railing work completed. Final Painting in progress. 8. Boundary wall : - West side & East Side painting work in progress. South side : Brick work completed. First Guard room: Brick & plaster work completed. Fixing of Gate No. 1 Completed. 9. ESS : - Structural work, Brick work, Plaster, cable trench work completd completed. Painting work in progress. 10. UGT & STP : - Roof slab completed. Water Proofing, Brick work Plaster work completed. Equipment Insttallation in progress. 11. Campus Road & Drain : Work in progress.	




Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
Food and Consumer Protection Department, Patna									
48	Remodeling work of Office and Officials Chamber of Food and Consumer Protection Department.	E.E.- Chandan Kumar Singh Agency Name - M/s Kumar Heights Private Limited, Patna Consultant Name- M/s Kapoor & Associates Patna A.E - Santosh Kumar/Tryakshar J.E - Manoj Paswan, Dipu Kumar	370.82	380.18	15.12.15	18.07.16	14.09.16	1st Phase work :- Five Room completed. 2nd Phase work :- Secretary chamber, cell, Ante room, Pantry, Additional Secretary room etc completed. Paneling & Partition work completed. 3rd Phase work :- Furniture Work completed. Lighting & AC I & C work completed. 4th Phase work :- Work completed. 5th Phase work- Electrical conduiting in progress.	90%
Labour Resource Department									
49	Remaining work of WITI, Bhagalpur	E.E.- Jai Bahadu Singh Agency Name - Lal Rupak Kumar Singh Consultant Name- In House A.E - Santosh Kumar/Tryakshar J.E - Razi Ahmad/Dipu Kumar	828.51	154.92	26.06.19	26.06.19	25.12.19	Foundation and PCC work in progress. Brick work in progress.	25%
Woman Development Corporation Patna									
50	Construction of Woman Development Corporation office Building Cum Gender Resources Center, Patna	E.E.- Chandan Kumar Singh Agency name - M/s Kumar Heights PVT Lt. Patna Consultant Name- M/s Imagination, New Delhi A.E - Atiqur rahman/Tryakshar J.E - Amit Devendra Singh, Narendra Kumar, Dipu Kumar	1977.65	2020.76	28.08.15	28.08.15	27.08.17	Final painting work in progress. Structure Glazing work and PHE Work is in progress. Furniture Installation Work, Internal Road Work and Boundary wall Plaster Work in progress. A.C. Work, Fire Fighting work, Electrical Switch Socket Fitting & Lift Installation work is in Progress. ACP, Finishing work, Electrical work etc in progress.	97%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
Animal Department									
51	गोकुल ग्राम, डुमराँव (बक्सर) के निर्माण कार्य।	E.E.- Jai Bahadur Singh Agency name - Pramod Kumar Singh, Rohtas. Consultant Name-M/s Imagination Infratech pvt ltd, New Delhi. A.E - Vimal Kumar/Tryakshar J.E - Ajay kumar Upadhyay	591.90	527.56	26.06.19	26.06.19	25.03.20	Structure work & Flooring work of cow shed 1 and 2 is completed. Truss work in progress. Doctor's Building Brick work & structure work is completed. Dismantalling work in progress. Boundary wall 415 meter Brick work completed. Plaster work in Progress.	46%
52	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, गिदहौर, जमुई।	E.E.- Jai Bahadur Singh Agency name - Mukkam Infra Pvt. Ltd., Mokama, Patna Consultant Name- In-House A.E - Amit Kumar/Tryakshar J.E - Dipak Kumar Das, Nilesh Kumar/Dipu Kumar	24.93	18.95	25.02.19	25.02.19	24.08.19	Work was stopped by C.O. Gidhaur for NOC. Work resumed on dated 08-09-19 Work up to lintel level completed.	50%
53	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, धरहरा, भागलपुर।	E.E.- Chandan Kumar Singh Agency name - Rakesh Kumar Singh Consultant Name- In-House A.E - Santosh Kumar/Tryakshar J.E - Syed razi Ahmed/Dipu Kumar	24.93	21.56	05.03.19	05.03.19	04.09.19	Access issue.	0%
54	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, गहरी कोठी, पश्चिम चंपारण।	E.E.- Chandan Kumar Singh Agency name - Prashant Kumar, West Champarn. Consultant Name- In-House A.E - Amit Kumar/Tryakshar J.E - Harishankar Jha/Dipu Kumar	24.93	21.13	06.03.19	06.03.19	05.09.19	Work stopped by villager due to land issue.	0%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
55	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, लोहियरिया चौक, पश्चिम चंपारण।	E.E.- Chandan Kumar Singh Agency name - Prashant Kumar, West Champarn. Consultant Name- In-House A.E - Amit Kumar/Tryakshar J.E - Harishankar Jha/Dipu Kumar	24.93	20.64	06.03.19	06.03.19	05.09.19	Work not Started due to hinderance caused by local villagers. Land is claimed to be as cremation area by them.	0%
56	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, महादेव सिमरिया, जमुई।	E.E.- Jai Bahadur Singh Agency name - Ashok Kumar Singh, Jamui. Consultant Name- In-House A.E - Amit Kumar J.E - Dipak Kumar Das, Nilesh Kumar/Dipu Kumar	24.93	18.98	06.03.19	06.03.19	05.09.19	Work not started due to land issue.	0%
57	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, बेगुन, बक्सर	E.E.- Jai Bahadur Singh Agency name - Rakesh Prasad Srivastav Consultant Name- In-House A.E - Vimal Kumar/Tryakshar J.E - Ajay Kumar Upadhyay/Dipu Kumar	24.93	20.96	06.03.19	06.03.19	05.09.19	Work not started due to land issue. Letter issue to Animal Department 265/Tech. Date 24.01.2020	0%
58	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, पहारकट्टा, किशनगंज	E.E.- Chandan Kumar Singh Agency name - M/s Kohinoor Construction, Araria. Consultant Name- In-House A.E - Manoj Kumar/Tryakshar J.E - Sharda Suman/Dipu Kumar	24.93	21.02	09.03.19	09.03.19	08.09.19	Work not started due to land issue. Letter given to contractor.	0%
59	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, गलगलिया, किशनगंज	E.E.- Chandan Kumar Singh Agency name - M/s Kohinoor Construction, Araria. Consultant Name- In-House A.E - Manoj Kumar/Tryakshar J.E - Sharda Suman/Dipu Kumar	24.93	21.29	09.03.19	09.03.19	08.09.19	Letter is given to contractor to start construction work. Demarcation pending. Land has been made available by department on dated 31-08-19	0%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
60	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, घबोलिया, दरभंगा	E.E.- Chandan Kumar Singh Agency name - M/s Lord Shiva Engicon Pvt. Ltd, Patna Consultant Name- In-House A.E - Manoj Kumar/Tryakshar J.E - Sharda Suman/Dipu Kumar	24.93	20.37	29.05.19	29.05.19	28.11.19	Finishing work in progress.	95%
61	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, चंदा, अरवल	E.E.- Jai Bahadur Singh Agency name - Nilesh Kumar, Jehanabad. Consultant Name- In-House A.E - Shashi Kant Dubey/Tryakshar J.E - Amit Devendra Singh/Dipu Kumar	24.93	18.55	29.05.19	29.05.19	28.11.19	Finishing work in progress.	97%
62	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, नरवान, पटना	E.E.- Jai Bahadur Singh Agency name - Baikunth Yadav, Patna Consultant Name- In-House A.E - Manoj Singh/Tryakshar J.E - Manoj Kumar Paswan/Dipu Kumar	24.93	18.84	30.05.19	30.05.19	29.11.19	Brick work in progress.	25%
63	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, सिमुलतल्ला, जमुई।	E.E.- Jai Bahadur Singh Agency name - Upendra Singh, Jamui Consultant Name- In-House A.E - Amit Kumar/Tryakshar J.E - Dipak Kumar Das, Nilesh Kumar/Dipu Kumar	24.93	19.92	28.06.19	28.06.19	27.12.19	PCC for foundation work completed. Work Stopped by contractor(Sand unavailability reported by contractor.)	15%
64	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, पैगम्बरपुर, मुजफ्फरपुर।	E.E.- Chandan Kumar Singh Agency name - Amrit Vats, Muzaffarpur Consultant Name- In-House A.E - Manoj Singh/Tryakshar J.E - Sudhir Kumar/Dipu Kumar	24.93	19.79	02.07.19	02.07.19	01.02.20	Work not yet started due to villagers hindrance.	0%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
65	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, पियर, मुजफ्फरपुर।	E.E.- Chandan Kumar Singh Agency name - Amrit Vats, Muzaffarpur Consultant Name- In-House A.E - Manoj Singh/Tryakshar J.E - Sudhir Kumar/Dipu Kumar	24.93	19.78	02.07.19	02.07.19	01.02.20	Work completed.	100%
66	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, रतनगंज, भागलपुर	E.E.- Chandan Kumar Singh Agency name - Rakesh Kumar Singh, Bhagalpur Consultant Name- In-House A.E - Santosh Kumar/Tryakshar J.E - Syed razi Ahmed/Dipu Kumar	24.93	22.80	15.07.19	15.07.19	14.02.20	Work completed.	100%
67	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, बाराहट, जमुई।	E.E.- Jai Bahadur Singh Agency name - Niranjana Kumar, Jamui. Consultant Name- In-House A.E - Amit Kumar/Tryakshar J.E - Dipak Kumar Das, Nilesh Kumar/Dipu Kumar	24.93	18.87	15.07.19	15.07.19	14.02.20	work up to lintel level completed.	50%
68	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, पिपरासी, पश्चिम चंपारण।	E.E.- Chandan Kumar Singh Agency name - Jai Prakash Srivastava, West Champaran Consultant Name- In-House A.E - Amit Kumar/Tryakshar J.E - Hari Shankar Jha/Dipu Kumar	24.93	20.97	01.08.19	01.08.19	31.01.20	Demarcation of land not done by DHO	0%
69	पशु चिकित्सालय के भवन एवं पशु चिकित्सा के शेड निर्माण कार्य, लक्ष्मी सागर, दरभंगा।	E.E.- Chandan Kumar Singh Agency name - Amrita Purvey, Darbhanga Consultant Name- In-House A.E - Manoj Kumar/Tryakshar J.E - Sharda Suman/Dipu Kumar	24.93	20.75	11.11.19	11.11.19	10.05.20	Due to land issue letter no 351/PDA date 04.02.2020	0%

Sl. No.	Name of the Project	Executive Engineer/ Agency/ Consultant/ Assistant Engineer/ Junior Engineer	Administrative Value (in Lakh)	Agreement Value (in Lakh)	Date of Agreement/ Start	Actual Start Date	As per Agreement/ Extended Date of Completion	Physical Progress	Physical Progress (in %)
1	2	3	4	5	6	7	8	9	10
70	Supply and Installation of furniture at different veterinary dispensary located at 38 district in Bihar state.	E.E.- Jai Bahadur Singh Agency name - Methodex System (P) ltd. patna. Consultant Name- In-House A.E - Technical J.E - Civil	466.12	466.12	22.11.19	22.11.19	21.02.20	Work in progress.	0%
Total			31344.15	27342.47					